P O BOX 4193 **HAMBERG** 1726

16 Berlandina Street Roodepoort.

1724

TEL:(011)763-8820 FAX:(011)763-2769

E-mail:crm@corpdial.co.za

VALIDATION CERTIFICATE

H.E.P.A- FILTER INTEGRITY TEST

Doc No:

17.06.2014

15153

EQUIPMENT USED:

TA 410 Anemometer

Serial No: 4101306006

CALIBRATED:

February 2014

NEXT CALIBRATION: February 2015

SP 200 Photometer

Serial No: 400011 January 2014

DATE:

January 2015

CLIENT	L.V.C. Data Recovery TYPE		4ft Airvolution Laminar Bench.			
LOCATION	Laboratory			UNIT No	N/A	
Filter Size	1-Off	1220x610x68mm HEPA Filters		Room No	N/A	
Prefilter	1-Off	Media	ia	Pressure diff:		100 Pa

SANS 12469 - 2002

TEST METHOD:

UPSTREAM CHALLENGE READING MAX. DOWNSTREAM PENETRATION

NO

100ug/I EMERY

0.0012%

0.0009% 45 .49 .45 .50 49 0.0012% .48 .50 .46

Average velocity:-

0.47m/s

Velocity of max. from ave velocity

6.38%

Velocity of min. from ave velocity

DUE DATE

4.25%

Unit Vibrating YES

ACCEPTANCE CRITERIA:

FILTER BANK LESS THAN

Average velocity:

Variations should not exceed 20% Should be between 0.30 - 50m/s

REPAIRS / RECOMMENDATIONS

Filter seals and penetrations within limits. Unit passes validation. Replaced 1-off Pre Filter Media.

Melvin Sibley

June 2015

TESTED BY:

ACCEPTED BY:

P. Jordaan

Certificate Done BY:

Q.A Checked BY:

SIGNATURE: